ATTACHMENT 3

USPS BUILDING EQUIPMENT ANNUAL STAFFING

WORKHOUR REQUIREMENT FORMS

1.0 STAFFING WORKHOUR REQUIREMENT FORMS

The following forms are output from the entries made in the staffing software application.

- PS Form 4893 – Annual Building Equipment Operational and Preventive Maintenance Workhour Summary (Figure 3-1)
- PS Form 4893B – Annual Building Equipment Override and Supplemental Maintenance Justification (Figure 3-2)
- PS Form 4894, Page 1 of 2 – Annual Standard Requirement Building Operational Maintenance (Figure 3-3)
- PS Form 4894, Page 2 of 2 – Annual Standard Requirement Building Operational Maintenance (Figure 3-4)
- PS Form 4895 – Annual Workhour Requirement for Central Chill Water Plant Operational Maintenance (Figure 3-5)
- PS Form 4896, Page 1 of 2 – Annual Supplemental Requirement for Building Preventive and Operational Maintenance (Figure 3-6)
- PS Form 4896, Page 2 of 2 – Annual Supplemental Requirement for Building Preventive and Operational Maintenance (Figure 3-7)
- PS Form 4896A, Page 1 of 6 – Annual Standard Requirement Building Preventive Maintenance (Figure 3-8)
- PS Form 4896A, Page 2 of 6 – Annual Standard Requirement Building Preventive Maintenance (Figure 3-9)
- PS Form 4896A, Page 3 of 6 – Annual Standard Requirement Building Preventive Maintenance (Figure 3-10)
- PS Form 4896A, Page 4 of 6 – Annual Standard Requirement Building Preventive Maintenance (Figure 3-11)

FOR REVIEW PURPOSES - BLANK FORM

U.S. POSTAL SERVICE ANNUAL BUILDING EQUIPMENT OPERATIONAL AND PREVENTIVE MAINTENANCE WORKHOUR SUMMARY	BUILDING(s):	GROSS INTERIOR SQFT:	SPRINKLERS SQFT:	DATE: PREPARED BY:

LINE NO.	WORK DESCRIPTION	PREVENTIVE MAINTENANCE		OPERATIONAL MAINTENANCE			CORRECTIVE/MISC MAINTENANCE	TOTAL ANNUAL WORKHOURS
		4896A	4896	4894	4895	4896		
A	B	C	D	E	F	G	H	I
1	HVAC							
2	ELEC							
3	PLUM							
4	EMS							
5	MISC							
6	SUBTOTALS							
7	CORRECTIVE	*	*				**	
8	MISCELLANEOUS						†	
	TOTAL WORKHOURS							
	TOTAL FTE							

* 8% of the Subtotal
** 8 Hours per 1000 Gross Interior SQFT
† 0.1 Hours per 1000 SQFT (Sprinkler SQFT)

PS FORM 12/28/2018 **4893 - BLANK FORM**

Figure 3-1. PS Form 4893 – Annual Building Equipment Operational and Preventive Maintenance Workhour Summary

FOR REVIEW PURPOSES - BLANK FORM

U.S. POSTAL SERVICE ANNUAL BUILDING EQUIPMENT OVERRIDE AND SUPPLEMENTAL MAINTENANCE JUSTIFICATION	BUILDING(s):	DATE: PREPARED BY:

TABLE A: OPERATIONAL MAINTENANCE				
GUIDE CAT/NO	TASK DESCRIPTION	EQUIPMENT TYPE	EQUIPMENT DESCRIPTION	JUSTIFICATION
OVERRIDE TASKS				
*				
*				
*				
*				
*				
SUPPLEMENTAL TASKS				
*				
*				
*				
*				
*				

TABLE B: PREVENTIVE MAINTENANCE				
GUIDE CAT/NO	TASK DESCRIPTION	EQUIPMENT TYPE	EQUIPMENT DESCRIPTION	JUSTIFICATION
OVERRIDE TASKS				
*				
*				
*				
*				
*				
SUPPLEMENTAL TASKS				
*				
*				
*				
*				
*				

PS FORM 12/28/2018 **4893B - BLANK FORM**

Figure 3-2. PS Form 4893B – Annual Building Equipment Override and Supplemental Maintenance Justification

FOR REVIEW PURPOSES - BLANK FORM

U.S. POSTAL SERVICE ANNUAL STANDARD REQUIREMENT BUILDING OPERATIONAL MAINTENANCE		BUILDING(s):	DATE: PREPARED BY:

TABLE A: HVAC

GUIDE NO	TASK DESCRIPTION	QUANTITY	FREQUENCY	WORK HOURS (per freq)	ANNUAL TRAVEL TIME	TOTAL ANNUAL WORKHOURS
HVAC-12	FANS CENTRIFUGAL >15HP		12	0.03		
NONE	FANS PROPELLER >=24INCHES		12	0.03		
SUBTOTAL						

TABLE B: ELEC

GUIDE NO	TASK DESCRIPTION	QUANTITY	FREQUENCY	WORK HOURS (per freq)	ANNUAL TRAVEL TIME	TOTAL ANNUAL WORKHOURS
NONE	BATTERY SYSTEM, 24 VOLT		1	0.08		
NONE	BATTERY SYSTEM, 48 VOLT		1	0.16		
NONE	BATTERY SYSTEM, 120 VOLT		1	0.33		
EMS-11	GROUND FAULT CIRCUIT INTERRUPTER (GFCI)		2	0.02		
NOGUIDE1	MAIN ELECTRICAL CUBICLE/SWITCHGEAR ROOMS (>600VAC)		52	0.08		
NOGUIDE2	SWITCHBOARD ROOMS (<600VAC)		52	0.05		
NOGUIDE3	TRANSFORMER VAULTS		52	0.06		
SUBTOTAL						

TABLE C: PLUM

GUIDE NO	TASK DESCRIPTION	QUANTITY	FREQUENCY	WORK HOURS (per freq)	ANNUAL TRAVEL TIME	TOTAL ANNUAL WORKHOURS
NOGUIDE4	HYDRO-PNEUMATIC SYSTEM (INCL FIRE PROTECTION SYSTEM)			0.08		
NONE	PRESSURE REDUCING AND REGULATING STATIONS - STEAM AND WATER		1	0.02		
NONE	PUMPS >5HP, REMOTE FROM OTHER EQUIPMENT		1	0.03		
NONE	SUMP PUMP, OPERATIONAL		12	0.05		
SUBTOTAL						

TABLE D: EMS

GUIDE NO	TASK DESCRIPTION	QUANTITY	FREQUENCY	WORK HOURS (per freq)	ANNUAL TRAVEL TIME	TOTAL ANNUAL WORKHOURS
EMS-4	EMERGENCY EXIT SIGNS		12	0.02		
EMS-10	EMERGENCY EXIT SIGNS		1	0.02		
EMS-12	EMERGENCY EYEWASH, SELF-CONTAINED		12	0.02		
EMS-1	EMERGENCY EYEWASHES		52	0.10		
EMS-3	EMERGENCY LIGHTS		12	0.02		
EMS-9	EMERGENCY LIGHTS		1	0.02		
EMS-2	EMERGENCY SHOWERS		52	0.10		
EMS-14	FIRE CONTROL VALVE, LOCKED OR SUPERVISED		12	0.10		
EMS-14	FIRE CONTROL VALVE, SEALED		52	0.10		
EMS-7	FIRE EXTINGUISHER, PORTABLE, STORED-PRESSURE		12	0.02		
EMS-8	FIRE PUMPS		52	0.40		
SUBTOTAL						

Figure 3-3. PS Form 4894, Page 1 of 2 – Annual Standard Requirement Building Operational Maintenance

TABLE E: MISC						
GUIDE NO	TASK DESCRIPTION	QUANTITY	FREQUENCY	WORK HOURS (per freq)	ANNUAL TRAVEL TIME	TOTAL ANNUAL WORKHOURS
SUBTOTAL						

PS FORM 12/28/2018 **4894 - BLANK FORM**

Figure 3-4. PS Form 4894, Page 2 of 2 – Annual Standard Requirement Building Operational Maintenance

FOR REVIEW PURPOSES - BLANK FORM

U.S. POSTAL SERVICE ANNUAL WORKHOUR REQUIREMENT FOR CENTRAL CHILL WATER PLANT OPERATIONAL MAINTENANCE		BUILDING(s):	DATE: PREPARED BY:

BUILDING				
LINE NO.	EQUIPMENT DESCRIPTION	OPERATING DAYS	WORKHOURS (per day)	ANNUAL WORKHOURS
1			0.5	
2	SUBTOTAL			
3	BUILDING CHILLER OPERATING DAYS		0.5	
	TOTAL WORKHOURS *			

* Operational Checks are limited to one hour per operating day for the first chiller. All additional chillers are workloaded at 0.5 hours per operating day.

PS FORM 12/28/2018 **4895 - BLANK FORM**

Figure 3-5. PS Form 4895 – Annual Workhour Requirement for Central Chill Water Plant Operational Maintenance

FOR REVIEW PURPOSES - BLANK FORM

U.S. POSTAL SERVICE ANNUAL SUPPLEMENTAL REQUIREMENT FOR BUILDING PREVENTIVE AND OPERATIONAL MAINTENANCE	BUILDING(s):	DATE: PREPARED BY:

TABLE A: PREVENTIVE MAINTENANCE						
GUIDE	TASK DESCRIPTION	EQUIPMENT TYPE	EQUIPMENT DESCRIPTION	FREQUENCY (per year)	WORKHOURS (per freq)	TOTAL WORKHOURS
						0
						0
						0
						0
						0
						0
						0
						0
						0
						0
						0
						0
						0
						0
						0
						0
						0
						0
						0
						0
						0
	SUBTOTAL					0

TABLE B: OPERATIONAL MAINTENANCE						
GUIDE	TASK DESCRIPTION	EQUIPMENT TYPE	EQUIPMENT DESCRIPTION	FREQUENCY (per year)	WORKHOURS (per freq)	TOTAL WORKHOURS
						0
						0
						0
						0
						0
						0
						0
						0
						0
						0
						0
						0
						0
						0
						0
						0

Figure 3-6. PS Form 4896, Page 1 of 2 – Annual Supplemental Requirement for Building Preventive and Operational Maintenance

TABLE B: OPERATIONAL MAINTENANCE						
GUIDE	TASK DESCRIPTION	EQUIPMENT TYPE	EQUIPMENT DESCRIPTION	FREQUENCY (per year)	WORKHOURS (per freq)	TOTAL WORKHOURS
						0
						0
						0
						0
						0
	SUBTOTAL					0

PS FORM 12/28/2018 **4896 - BLANK FORM**

Figure 3-7. PS Form 4896, Page 2 of 2 – Annual Supplemental Requirement for Building Preventive and Operational Maintenance

FOR REVIEW PURPOSES - BLANK FORM

U.S. POSTAL SERVICE ANNUAL STANDARD REQUIREMENT BUILDING PREVENTIVE MAINTENANCE		BUILDING(s):	DATE: PREPARED BY:

TABLE A: HVAC

GUIDE NO.	TASK DESCRIPTION	QUANTITY	FREQUENCY (per year)	WORK HOURS (per freq)	TOTAL WORK HOURS
HVAC-1	AC PACKAGE UNIT <10 TONS		1	8.50	
HVAC-1	AC PACKAGE UNIT >=10 TONS		1	10.00	
HVAC-2	AIR-CONDITIONING, WINDOW UNITS		1	0.50	
HVAC-3	AIR COOLED CONDENSERS <= 10 TONS		1	0.75	
HVAC-3	AIR COOLED CONDENSERS >10 TONS and <=30 TONS		1	1.00	
HVAC-3	AIR COOLED CONDENSERS >30 TONS		1	1.75	
HVAC-4	AIR HANDLERS		1	2.50	
HVAC-4	AIR HANDLERS >10HP		1	4.50	
HVAC-5	BOILERS, OIL FIRED		1	10.00	
HVAC-6	BOILERS, CAST-IRON AND STEEL		1	10.00	
HVAC-7	BURNER, GAS		1	5.00	
HVAC-8	BURNER, OIL		1	5.00	
HVAC-9	COILS, PREHEAT, REHEAT, ETC. (REMOTE FROM AIR HANDLER)		1	1.00	
HVAC-10	CONDENSATE OR VACUUM PUMPS (ON STEAM RETURN SYSTEM)		1	2.00	
HVAC-11.1	COOLING TOWERS 501 - 1000 TON SPRING STARTUP (1 CELL)		1	20.30	
HVAC-11.1	COOLING TOWERS 501 - 1000 TON SPRING STARTUP (2 CELLS)		1	40.60	
HVAC-11.1	COOLING TOWERS 501 - 1000 TON SPRING STARTUP (3 CELLS)		1	60.90	
HVAC-11.1	COOLING TOWERS 501 - 1000 TON SPRING STARTUP (4 CELLS)		1	81.20	
HVAC-11.1	COOLING TOWERS 51 - 500 TON SPRING STARTUP (1 CELL)		1	10.15	
HVAC-11.1	COOLING TOWERS 51 - 500 TON SPRING STARTUP (2 CELLS)		1	20.30	
HVAC-11.1	COOLING TOWERS 51 - 500 TON SPRING STARTUP (3 CELLS)		1	30.45	
HVAC-11.1	COOLING TOWERS 51 - 500 TON SPRING STARTUP (4 CELLS)		1	40.60	
HVAC-11.1	COOLING TOWERS <= 50 TON SPRING STARTUP (1 CELL)		1	4.90	
HVAC-11.1	COOLING TOWERS <= 50 TON SPRING STARTUP (2 CELLS)		1	9.80	
HVAC-11.1	COOLING TOWERS <= 50 TON SPRING STARTUP (3 CELLS)		1	14.70	
HVAC-11.1	COOLING TOWERS <= 50 TON SPRING STARTUP (4 CELLS)		1	19.60	
HVAC-11.1	COOLING TOWERS > 1000 TON SPRING STARTUP (1 CELL)		1	26.95	
HVAC-11.1	COOLING TOWERS > 1000 TON SPRING STARTUP (2 CELLS)		1	53.90	
HVAC-11.1	COOLING TOWERS > 1000 TON SPRING STARTUP (3 CELLS)		1	80.85	
HVAC-11.1	COOLING TOWERS > 1000 TON SPRING STARTUP (4 CELLS)		1	107.80	
HVAC-11.2	COOLING TOWERS 501 - 1000 TON FALL SHUTDOWN (1 CELL)		1	8.70	
HVAC-11.2	COOLING TOWERS 501 - 1000 TON FALL SHUTDOWN (2 CELLS)		1	17.40	
HVAC-11.2	COOLING TOWERS 501 - 1000 TON FALL SHUTDOWN (3 CELLS)		1	26.10	
HVAC-11.2	COOLING TOWERS 501 - 1000 TON FALL SHUTDOWN (4 CELLS)		1	34.80	
HVAC-11.2	COOLING TOWERS 51 - 500 TON FALL SHUTDOWN (1 CELL)		1	4.35	
HVAC-11.2	COOLING TOWERS 51 - 500 TON FALL SHUTDOWN (2 CELLS)		1	8.70	
HVAC-11.2	COOLING TOWERS 51 - 500 TON FALL SHUTDOWN (3 CELLS)		1	13.05	
HVAC-11.2	COOLING TOWERS 51 - 500 TON FALL SHUTDOWN (4 CELLS)		1	17.40	
HVAC-11.2	COOLING TOWERS <= 50 TON FALL SHUTDOWN (1 CELL)		1	2.10	
HVAC-11.2	COOLING TOWERS <= 50 TON FALL SHUTDOWN (2 CELLS)		1	4.20	
HVAC-11.2	COOLING TOWERS <= 50 TON FALL SHUTDOWN (3 CELLS)		1	6.30	
HVAC-11.2	COOLING TOWERS <= 50 TON FALL SHUTDOWN (4 CELLS)		1	8.40	

Figure 3-8. PS Form 4896A, Page 1 of 4 – Annual Standard Requirement Building Preventive Maintenance

TABLE A: HVAC					
GUIDE NO.	TASK DESCRIPTION	QUANTITY	FREQUENCY (per year)	WORK HOURS (per freq)	TOTAL WORK HOURS
HVAC-11.2	COOLING TOWERS > 1000 TON FALL SHUTDOWN (1 CELL)		1	11.55	
HVAC-11.2	COOLING TOWERS > 1000 TON FALL SHUTDOWN (2 CELLS)		1	23.10	
HVAC-11.2	COOLING TOWERS > 1000 TON FALL SHUTDOWN (3 CELLS)		1	34.65	
HVAC-11.2	COOLING TOWERS > 1000 TON FALL SHUTDOWN (4 CELLS)		1	46.20	
HVAC-12	FAN, CENTRIFUGAL <7HP		1	1.75	
HVAC-12	FAN, CENTRIFUGAL >=7HP		1	2.75	
HVAC-13	FILTERS, ROLL-TYPE, DISPOSABLE MEDIA		4	1.75	
HVAC-14	CONTROLS AND MECHANISMS ROLL TYPE FILTERS		1	1.50	
HVAC-15	FILTERS, THROW-AWAY		4	0.10	
HVAC-16	FAN, PROPELLER, PEDESTAL AND WALL MOUNTED		1	0.75	
HVAC-17	HEAT/COOLING UNIT, ROOF TOP		2	8.50	
HVAC-18	REFRIGERATION MACHINES, ABSORPTION TYPE <= 40 TONS		1	15.25	
HVAC-18	REFRIGERATION MACHINES, ABSORPTION TYPE 41 - 100 TONS		1	19.25	
HVAC-18	REFRIGERATION MACHINES, ABSORPTION TYPE 101 - 400 TONS		1	23.00	
HVAC-18	REFRIGERATION MACHINES, ABSORPTION TYPE > 400 TONS		1	30.75	
HVAC-19	REFRIGERATION MACHINES (CENTRIFUGAL AND RECIPROCATING) <= 40 TONS		1	23.00	
HVAC-19	REFRIGERATION MACHINES (CENTRIFUGAL AND RECIPROCATING) 41 - 100 TONS		1	31.00	
HVAC-19	REFRIGERATION MACHINES (CENTRIFUGAL AND RECIPROCATING) 101 - 350 TONS		1	39.00	
HVAC-19	REFRIGERATION MACHINES (CENTRIFUGAL AND RECIPROCATING) 351 - 500 TONS		1	59.00	
HVAC-19	REFRIGERATION MACHINES (CENTRIFUGAL AND RECIPROCATING) 501 - 750 TONS		1	66.00	
HVAC-19	REFRIGERATION MACHINES (CENTRIFUGAL AND RECIPROCATING) 751 - 1000 TONS		1	77.00	
HVAC-19	REFRIGERATION MACHINES (CENTRIFUGAL AND RECIPROCATING) > 1000 TONS		1	96.00	
HVAC-20	HEATER, ELECTRIC, IN-DUCT		1	0.25	
HVAC-21	HEATER, ELECTRIC, BASEBOARD		1	0.15	
HVAC-22	UNIT HEATERS (STEAM AND HOT WATER)		1	1.00	
HVAC-23	UNIT HEATERS (GAS FIRED)		1	1.50	
HVAC-24	FIRE DAMPERS (IN DUCT)		1	0.20	
HVAC-25	SPLIT SYSTEM EVAPORATOR UNITS (ANNUAL)		1	4.00	
HVAC-26	SPLIT SYSTEM EVAPORATOR UNITS (MONTHLY)		12	0.50	
	SUBTOTAL				

TABLE B: ELEC					
GUIDE NO.	TASK DESCRIPTION	QUANTITY	FREQUENCY (per year)	WORK HOURS (per freq)	TOTAL WORK HOURS
ELEC-1	MOTORS		1	1.00	
ELEC-2	BACK-UP GENERATOR- GAS OR NATURAL GAS ENGINES		1	2.00 to 6.00	
ELEC-3	EMERGENCY GENERATORS, DIESEL POWER		1	3.00 to 8.00	
ELEC-4	GENERATORS, ALL TYPES		12	1.00 to 2.00	
ELEC-5	PANEL, ELECTRICAL (INFRARED SCAN)		1	0.15	
	SUBTOTAL				

TABLE C: PLUM

Figure 3-9. PS Form 4896A, Page 2 of 4 – Annual Standard Requirement Building Preventive Maintenance

GUIDE NO.	TASK DESCRIPTION TABLE C: PLUM	QUANTITY	FREQUENCY (per year)	WORK HOURS (per freq)	TOTAL WORK HOURS
GUIDE NO.	TASK DESCRIPTION	QUANTITY	FREQUENCY (per year)	WORK HOURS (per freq)	TOTAL WORK HOURS
PLUM-1	FIRE EXTINGUISHER, PORTABLE, STORED-PRESSURE		1	0.10	
PLUM-2	SUMP PUMPS		1	3.75	
PLUM-3	VALVES, REGULATING		1	1.00 to 4.00	
PLUM-4	VALVES, MANUALLY OPERATED (MAIN LINE)		1	1.00	
PLUM-4	VALVES, MANUALLY OPERATED (OTHER VALVES OVER 2 INCHES)		0.2	0.50	
PLUM-5	VALVES, MOTOR OPERATED		1	1.50	
PLUM-6	STEAM TRAPS, ALL TYPES		1	0.50	
PLUM-7	PUMPS, CENTRIFUGAL >=25HP		1	6.00	
PLUM-7	PUMPS, CENTRIFUGAL >5HP AND <25HP		1	4.00	
PLUM-8	ROOF, INSPECTION		2	1.00 to 2.00	
PLUM-9	HOT WATER HEATERS (CONVERTERS)		1	4.50	
PLUM-10	HOT WATER HEATERS, DOMESTIC TYPE		1	1.50	
PLUM-11	FIRE PUMPS, ELECTRIC MOTOR DRIVE		1	0.75	
PLUM-12	FIRE PUMPS, INTERNAL COMBUSTION ENGINE DRIVE		1	0.75 to 1.50	
PLUM-13	DRINKING WATER COOLERS		1	1.00	
PLUM-14	EYEWASH, PLUMBED		1	0.30	
PLUM-15	SHOWERS, EMERGENCY		1	0.30	
	SUBTOTAL				

TABLE D: EMS					
GUIDE NO.	TASK DESCRIPTION	QUANTITY	FREQUENCY (per year)	WORK HOURS (per freq)	TOTAL WORK HOURS
EMS-5	EMERGENCY GENERATORS		12	1.00 to 2.00	
EMS-6	FIRE ALARM BOXES (MANUAL)		4 to 6	0.10	
	SUBTOTAL				

TABLE E: MISC					
GUIDE NO.	TASK DESCRIPTION	QUANTITY	FREQUENCY (per year)	WORK HOURS (per freq)	TOTAL WORK HOURS
MISC-1	AIR COMPRESSORS		1	1.00	
MISC-2	LAWNMOWERS AND EDGERS		2	1.00	
MISC-3	SWEEPERS (GASOLINE)		2 to 6	2.00	
MISC-4	PAPER BALERS		1	3.00	
MISC-5.1	DOCK DOORS, POWER OPERATED		2	2.00	
MISC-5.2	DOCK DOORS, MANUAL OPERATED		2	1.00	
MISC-6	DOOR, PEDESTRIAN DOORS, POWER OPERATED MAIN AND DOCK ENTRANCES		4	1.00	
MISC-7	DOOR, PEDESTRIAN DOORS, NON-POWERED MAIN AND DOCK ENTRANCE		2	1.00	
MISC-8	DOCK LEVELERS, POWERED		4	1.25	
MISC-9	FIRE DOORS, STAIRWELLS AND EXITWAYS (SWINGING)		4	0.10	
MISC-10	FIRE DOORS, SLIDING TYPE		4	0.10	
MISC-11	STATIONARY PACKERS (WEEKLY)		52	1.00	
MISC-12	STATIONARY PACKERS (MONTHLY)		12	1.00	
MISC-13	STATIONARY PACKERS (QUARTERLY)		4	2.00	
MISC-14	POWER LIFTS		12	1.00	
MISC-15	SNOW BLOWER, WALKING TYPE		1	1.00	

Figure 3-10. PS Form 4896A, Page 3 of 4 – Annual Standard Requirement Building Preventive Maintenance

TABLE E: MISC					
GUIDE NO.	TASK DESCRIPTION	QUANTITY	FREQUENCY (per year)	WORK HOURS (per freq)	TOTAL WORK HOURS
MISC-16	DOCK LEVELERS, MANUAL		4	0.50	
MISC-17	SWEEPERS (BATTERY)		4 to 12	1.00	
MISC-18	FLOOR SCRUBBERS, AUTOMATIC; VACUUM, BATTERY POWERED		4 to 12	1.00	
MISC-19	BATTERY, PIV, FLOODED LEAD ACID		2	0.30	
MISC-20	TRAILER RESTRAINTS - QUARTERLY		4	1.00	
MISC-21	TRAILER RESTRAINTS - ANNUAL		1	0.50	
MMO09615	PIVMS VAC (MONTHLY)		12	0.55	
MMO09615	PIVMS VAC (QUARTERLY)		4	0.52	
MMO03718	COMPACTOR, PTR		1	27.89	
MMO03218	COMPRESSED AIR LEAK SURVEY		1	0.00 to 24.00	
MMO09520	S6 PALLET JACK - 5 DAY		260	0.31	
MMO09520	S6 PALLET JACK - 6 DAY		312	0.30	
MMO09520	S6 PALLET JACK - 7 DAY		364	0.30	
MMO09620	DAIFUKU PALLET JACK 5 DAY		260	0.32	
MMO09620	DAIFUKU PALLET JACK 6 DAY		312	0.31	
MMO09620	DAIFUKU PALLET JACK 7 DAY		364	0.31	
MMO09720	DAIFUKU TOW MOTOR 5 DAY		260	0.32	
MMO09720	DAIFUKU TOW MOTOR 6 DAY		312	0.31	
MMO09720	DAIFUKU TOW MOTOR 7 DAY		364	0.31	
MMO09820	SEEGRID TOW MOTOR 5 DAY		260	0.28	
MMO09820	SEEGRID TOW MOTOR 6 DAY		312	0.27	
MMO09820	SEEGRID TOW MOTOR 7 DAY		364	0.27	
MMO16619	HOIST, 5 DAY OPERATION		260	0.15	
MMO16619	HOIST, 6 DAY OPERATION		312	0.15	
MMO16619	HOIST, 7 DAY OPERATION		364	0.15	
MMO16619	HOIST, MONTHLY		12	0.15	
MMO16619	HOIST, SEMI-ANNUAL (ALL)		2	0.93	
MMO16619	HOIST, SEMI-ANNUAL (PENTHOUSE)		2	0.15	
MMO16619	HOIST, WEEKLY		52	0.15	
	FORKLIFT		1	50.00	
	PALLET TRUCK, MOTORIZED		1	50.00	
	PALLET TRUCK, NON MOTORIZED		1	1.00	
	TOW TRACTOR		1	52.00	
	SUBTOTAL				

PS FORM 12/28/2018 **4896A - BLANK FORM**

Figure 3-11. PS Form 4896A, Page 4 of 4 – Annual Standard Requirement Building Preventive Maintenance