NORTHEAST AREA OFFICE

Management #2

UNITED STATES
POSTAL SERVICE

June 18, 2018

MEMORANDUM FOR SEAN PATTON, PLANT MANAGER, MANCHESTER P&DC

SUBJECT: REVISED Maintenance Staffing Estimate for Manchester P&DC

The Northeast Area Maintenance Support office has completed a review and has authorized the Maintenance Staffing Estimate for the Manchester P&DC in Electronic Work Hour Estimator Program (e-WHEP) on May 16, 2017. This letter is to revise the data from the original letter dated June 01, 2018.

STANDARD CRAFT POSITION

Description	Auth. Comp	Estimated	On Rolls	Difference	Authorized
Postal Support Employee	0	0.0	0.0	0.0	0
Electronic Technician Level 10	12	14.3	18.0	2.0	14
Mail Processing Equipment Mechanic Level 9	12	12.6	16.0	1.0	13
Area Maintenance Technician Level 9	18	17.9	16.0	0.0	18
Building Equipment Mechanic Level 9	5	4.9	4.0	0.0	5
Area Maintenance Specialist Level 8	0	0.0	0.0	0.0	0
Maintenance Support Clerk Level 7	4	4.0	4.0	0.0	4
Maintenance Mechanic Level 7	15	14.7	11.0	0.0	15
Maintenance Mechanic Level 5/6	0	0.5	0.0	0.0	0
Group Leader Level 5	0	0.0	0.0	0.0	0
Building Maintenance Custodian Level 5	0	0.0	0.0	0.0	0
Custodian Level 4	23.47	0.0	25.0	0.0	23.47
Custodian Level 3	0	23.5	0.0	0.0	0
Standard Craft Position Total:	**89.47**	**92.18**	**94**	**2.53**	**92.47**

While there is an NST domiciled in Manchester, that position does not count against the site staffing. These positions are in compliance with the current established guidelines contained in Electronic Work Hour Estimator Program and the MS-47 TL-5 and are based solely on work in the Manchester P&DC, its associated stations and branches, and FMO work being performed by AMT-9's or AMS-8's. The authorized positions listed above are provided as a cap and are not to be exceeded. Any changes are the result of changes in work practices, equipment count, or volume changes and are based on data provided by the site.

This package also incorporates all FMO Area Maintenance positions throughout the Northern New England District. Currently, the Area Maintenance positions are located as follows:

- Manchester - Three AMTs
- Southern Maine - Four AMTs
- White River Junction – Three AMTs
- Burlington – One AMT
- Eastern Maine – One AMT

All FMO positions located in the NNE District are administratively part of the District FMO function and accounted for in this Manchester P&DC (Lead Plant) staffing approval letter.

6 Griffin Road North
Windsor, CT 06006-7000

Current May 16, 2018

U.S.POSTAL SERVICE
ANNUAL STANDARD WORKHOUR REQUIREMENT FOR BUILDING PREVENTIVE MAINTENANCE

Building	City	State
MANCHESTER NH PDC	MANCHESTER	NH

Prepared By (Printed Name and Signature) | Date Prepared

PREVENTIVE MAINTENANCE WORKHOUR REQUIREMENT - HVAC

GUIDE NO.	ITEM	QTY.	FREQUENCY (Times Per Year)	WH PER FREQUENCY	TOTAL WORK HOURS
A-1	A/C MACHINE - PKGE UNITS				
	7 1/2 TON AND UNDER	3	1	8.75	26.25
	7 1/2 TO 15 TON	2	1	9.25	18.50
	OVER 15 TON	9	1	10.00	90.00
A-2	A/C WINDOW UNITS	5	1	1.00	5.00
A-3	AIR COOLED CONDENSERS				
	10 TON AND UNDER	5	1	0.75	3.75
	10 TO 30 TON	29	1	1.00	29.00
	OVER 30 TON	2	1	1.75	3.50
A-4	AIR HANDLERS				
	UP TO 4 HP	0	1	2.00	0.00
	4 HP TO 15 HP	0	1	2.75	0.00
	OVER 15 HP	8	1	4.75	38.00
A-5	BOILERS, OIL FIRED (Cleaning far side only)				
		0	(1 to 5) 1.00	(5 to 16) 5.00	0.00
		0	(1 to 5) 1.00	(5 to 16) 5.00	0.00
A-6	BOILERS, CAST IRON AND STEEL				
	OIL FIRED	0	1	(10 to 50) 10.00	0.00
	GAS FIRED	2	1	(10 to 50) 10.00	20.00
A-7	BURNER, GAS	2	1	(5 to 16) 5.00	10.00
A-8	BURNER, OIL	0	1	(5 to 20) 5.00	0.00
A-9	COILS, PREHEAT, REHEAT, ETC. (Remote from air handler)				
	UP TO 2 SQ FT FRONT SURFACE	0	1	0.50	0.00

GUIDE NO.	ITEM	QTY.	FREQUENCY (Times Per Year)	WH PER FREQUENCY	TOTAL WORK HOURS
A-9	COILS, PREHEAT, REHEAT, ETC. (Continued) (Remote from air handlers)				
	2 TO 5 SQ FT FROM SURFACE	38	1	0.75	28.50
	5 TO 10 SQ FT FRONT SURFACE	0	1	1.00	0.00
	OVER 10 SQ FT FRONT SURFACE	0	1	1.75	0.00
A-10	CNTRLS, CNTRL SYS., HTNG & A/S	2	1	16.00	32.00
	WORKSTATIONS, HTNG, &A/C	3	1	0.25	0.75
A-11	CONDENSATE OR VACUUM PUMPS (On steam return systems)	0	1	(2 to 20) 2.00	0.00
A-12	COOLING TOWER (Per Cell)				
	UP TO 50 TON	0	1	7.00	0.00
	50 TO 500 TON	2	1	14.50	29.00
	500 TO 1000 TON	0	1	29.00	0.00
	OVER 1000 TON	0	1	38.50	0.00
A-13	COOLING TOWER	2	(1 to 6) 2.00	(2 to 6) 2.00	8.00
A-14	EVAPORATIVE CONDENSERS				
	UP TO 50 TON	0	1	7.50	0.00
	OVER 50 TON	0	1	11.75	0.00
A-15	FANS, CENTRIFUGAL				
	UP TO 1 HP	22	1	1.00	22.00
	1 TO 2 HP	0	1	1.50	0.00
	2 TO 7 HP	2	1	2.00	4.00
	OVER 7 HP	0	1	2.75	0.00
A-16	FILTERS, MOVABLE CURTAIN,OIL COATED	0	(1 to 4) 1.00	1.75	0.00
A-17	FILTERS, ROLL TYPE, DISPOSABLE MEDIA	0	(1 to 4) 4.00	1.75	0.00
A-18	FILTERS, VISCOUS TYPE(Washable)	0	(1 to 4) 4.00	0.50	0.00

Current

PREVENTIVE MAINTENANCE WORKHOUR REQUIREMENT

HVAC

GUIDE NO.	ITEM	QTY	FRE-QUENCY (Times Per Year)	WH PER FRE-QUENCY	TOTAL WORK HOURS
A-19	CONTROLS AND MECHANISMS ROLL TYPE FILTER	0	1	1.50	0.00
A-20	FILTERS, THROW AWAY (includes pkg & window units etc.)	389	(4 to 52) 12.00	0.10	466.80
A-21	FILTERS ELECTROSTATIC	0	(4 to 26) 4.00	2.50	0.00
A-22	FANS, PROPELLER, 24 IN.DIAM.ORLARGER	0	1	1.00	0.00
A-23	FANS, PROPELLER, PEDESTAL, AND WALL MOUNTED	0	1	0.50	0.00
A-24	FAN/COIL UNITS (Under window type)	0	(1 to 4) 1.00	0.30	0.00
A-25	HEATING-COOLING UNIT, ROOFTOP (Up to 15 tons)	10	2	8.50	170.00
A-26	REFRIGERATION MACHINE (Absorption Type)				
	UP TO 40 TON	0	1	15.25	0.00
	40 TO 100 TON	0	1	19.25	0.00
	100 TO 400 TON	0	1	23.00	0.00
	OVER 400 TON	0	1	30.75	0.00
A-27	REFRIGERATION MACHINE (Centrifugal and Reciprocating)				
	UP TO 40 TON	0	1	23.00	0.00
	40 TO 100 TON	0	1	31.00	0.00
	100 TO 350 TON	0	1	39.00	0.00
	350 TO 500 TON	0	1	59.00	0.00
	500 TO 750 TON	0	1	66.00	0.00
	750 TO 1,000 TON	0	1	77.00	0.00
	OVER 1,000 TON	0	1	96.00	0.00
	ADD 13.00 WORKHOURS FOR EACH ADDITIONAL 250 TON INCREMENT OVER 1,000				
A-28	HEATER ELECTRIC IN DUCT (Per sq. ft. surface)	0	1	0.25	0.00
A-29	HEATER ELECTRIC, BASEBOARD (Per linear ft.)	12	1	0.05	0.60
A-30	UNIT HEATERS (Steam and hot water)	0	1	1.00	0.00

HVAC (Continued)

GUIDE NO.	ITEM	QTY	FRE-QUENCY (Times Per Year)	WH PER FRE-QUENCY	TOTAL WORK HOURS
A-31	UNIT HEATERS (Gas fired)	19	1	1.50	28.50
A-32	FIRE DAMPERS (In duct)	69	1	0.20	13.80
A-33	GENERAL MONITORING SYSTEM (See current MMO for Requirement)				
	CPU, CRT, KEYBOARD DISK DRIVE, PRINTER	2	1	19.80	39.60
A-34	PIP	38	1	4.20	159.60
	RESERVED				
	RESERVED				
	TOTAL "A" GUIDES ——————————>				**1245.15**
	ELECTRICAL				
E-1	ALARMS, MISC., BURG-LAR, CIVIL DEFENSE	1	4	0.25	1.00
E-2	BATTERY CHARGERS (For Bldg. Equipment)	32	4	0.25	32.00
E-3	CLOCKS, ELECTRIC, CENTRAL SYSTEM	0	2	7.25	0.00
E-4	EMERGENCY LIGHTS	165	1	(.1 to .25) .1	16.50
E-5	LEAD ACID BATTERIES (Per Cell) (For Bldg Equipment)	108	4	0.03	12.96
E-6	EDISION, NICKEL-IRON-ALKALINE BATTERIES	0	4	0.02	0.00
E-7	LIGHTING, OUTSIDE	207	(0.5 to 2) .5	(.25 to 1.5) .25	25.88
E-8 THRU E-11	RESERVED				
E-12	LIGHTING PROTECTION (Per Down Conductor)	0	1	0.50	0.00
E-13 THRU E-28	RESERVED				
	RESERVED				
	RESERVED				
	RESERVED				
	RESERVED				
E-29	MOTORS				
	5 TO 100 HP	25	1	1.00	25.00
	OVER 100 HP	0	1	2.00	0.00

PREVENTIVE MAINTENANCE WORKHOUR REQUIREMENT

ELECTRICAL (Continued)

GUIDE NO.	ITEM	QTY.	FREQUENCY (Times Per Year)	WH PER FREQUENCY	TOTAL WORK HOURS
E-30	RESERVED				
E-31	EMERGENCY GENERATORS, GASOLINE OR NATURAL GAS ENG.	5	1	(2 to 6) 2.00	10.00
E-32	EMERGENCY GENERATORS, DIESEL POWER	0	1	(3 to 8) 3.00	0.00
E-33	EMERGENCY GENERATORS, ALL TYPES OF ENGINES	5	12	(1 to 2) 1.00	60.00
E-34	FIRE SUPERVISORY SIGNALS-TESTING	5	4	0.30	6.00
E-35	AUTOMATIC FIRE DETECTION OR ALARM DEVICES	63	2	0.30	37.80
E-36	FIRE ALARM SYSTEM-CONTROL BOARDS	5	365	0.20	365.00
E-37	FIRE ALARM SYSTEM-RECORDERS	0	52	0.10	0.00
E-38	FIRE ALARM BOXES (Manual)	48	(4 to 6) 4	0.10	19.20
	TOTAL "E" GUIDE ——————>				611.34
	ELEVATOR				
L1 THRU L-12	ELEVATORS ELECTRIC	0	12	18.50	0.00
L1 THRU L12	NO. ELEVATOR LANDINGS IN EXCESS OF 6 PER ELEVATOR (i.e., if there are 2 elevators with 8 landings each, the entry under qty would be 4 & WH would be 24)	0	12	0.50	0.00
L-13	ELEVATORS, HYDRAULIC	0	12	6.75	0.00
L-14	ELEVATORS, HYDRAULIC	0	1	15.25	0.00
L-15	ESCALATORS	0	52	1.00	0.00
L-16	ESCALATORS	0	1	97.00	0.00
L-17	ELEVATORS SIDEWALK	0	12	3.75	0.00
L-18	WINDOW WASHING SCAFFOLDS, POWER OPERATED	0	4	(10 to 30) 10.00	0.00
L-19	DUMBWAITERS	0	4	3.75	0.00
	RESERVED				
	RESERVED				
	RESERVED				
	RESERVED				
	TOTAL "L" GUILDES ——————>				0.00

MISCELLANEOUS

GUIDE NO.	ITEM	QTY.	FREQUENCY (Times Per Year)	WH PER FREQUENCY	TOTAL WORK HOURS
	AIR COMPRESSORS				
M-1	1 HP AND UNDER	0	1	0.75	0.00
	1 HP TO 20 HP	4	1	1.75	7.00
	OVER 20 HP	4	1	2.00	8.00
M-2	LAWN MOWERS AND EDGERS	5	(2 to 6) 2.00	1.00	10.00
M-3	SWEEPERS	0	(2 to 12) 2.00	2.00	0.00
M-4	TANKS, FUEL OIL STORAGE	0	.25	6.25	0.00
M-5	PAPER BALERS	0	1	3.00	0.00
M-6	INCINERATORS	0	1	15.25	0.00
M-7	DOORS, POWER OPERATED	33	2	2.00	132.00
M-8	DOORS, POWER OPERATED MAIN ENTRANCE AND DOCK	10	4	1.00	40.00
M-9	DOORS, MAIN ENTRANCE	12	2	1.00	24.00
M-10	LOADING RAMPS, ADJUSTABLE	0	4	1.25	0.00
M-11	FIRE DOORS-STAR-WELLS & EXITWAYS (Swinging)	38	4	0.10	15.20
M-12	FORE DOORS-SLIDING TYPE	2	4	0.10	1.60
M-13	STATIONARY PACKERS	3	52	1.00	156.00
M-14	STATIONARY PACKERS	3	12	1.00	36.00
M-15	STATIONARY PACKERS	3	4	2.00	24.00
M-16	POWER SWEEPERS, ELECTRIC (Battery)	1	12	1.50	18.00
M-17	POWER LIFTS	12	12	1.00	144.00
M-18	AUTOMATIC FLOOR SCRUBBERS, (Battery pwrd scrubber vacuum)	3	12	1.50	54.00
M-19	SNOW BLOWER (Walking Type)	5	(2 to 5) 2	1.00	10.00
M-20	LOAD LEVELERS	0	4	2.00	0.00
M-21	DOCK BOARDS	0	12	0.50	0.00
	RESERVED				
	RESERVED				

PREVENTIVE MAINTENANCE WORKHOUR REQUIREMENT

MISCELLANEOUS (Continued)

GUIDE NO.	ITEM	QTY.	FREQUENCY (Times Per Year)	WH PER FREQUENCY	TOTAL WORK HOURS
	RESERVED				
	RESERVED				
	RESERVED				
	RESERVED				
	RESERVED				
	TOTAL "M" GUIDES ⟶				**679.80**

PLUMBING

GUIDE NO.	ITEM	QTY.	FREQUENCY (Times Per Year)	WH PER FREQUENCY	TOTAL WORK HOURS
P-1	RESERVED				
P-2	FIRE CTRL VALVES FOR WATER DISTRIBUTION SYSTEMS	6	1	0.20	1.20
P-3	FIRE EXTINGUISHER-STORED PRESSURE TYPE	108	1	0.10	10.80
P-4	FIRE EXTINGUISHER-GAS CARTRIDGE TYPE	0	1	0.30	0.00
P-5	FIRE EXTINGUISHER-HDROSTATIC TEST	0	(.2 to .8) 0.20	1.00	0.00
P-6	FIRE EXTINGUISHER-SYSTEM-FIXED	1	1	3.50	3.50
P-7	GREASE TRAPS	0	12	0.75	0.00
P-8	RESERVED				
P-9	MANHOLES, SEWER	0	4	2.00	0.00
P-10	SEWER EJECTORS (Pneumatic tank type)	0	1	2.50	0.00
P-11	SUMP PUMPS	0	1	3.75	0.00
P-12	TANKS, WATER (All types)	0	0.33	6.25	0.00
P-13	VALVES, REGULATING (Steam at pressure reducing station)	0	1	(1 to 4) 1.00	0.00
P-14	VALVES, MANUALLY OPERATED				
	MAIN LINE OR CRITICAL	22	1	1.00	22.00
	OTHERS OVER 2 IN	79	0.20	0.50	7.90
P-15	VALVES, MOTOR OPERATED	6	1	1.50	9.00
P-16	BACKFLOW PREVENTERS	2	1	2.00	4.00
P-17	STEAM TRAPS (All types)	0	1	0.50	0.00

MISCELLANEOUS

GUIDE NO.	ITEM	QTY.	FREQUENCY (Times Per Year)	WH PER FREQUENCY	TOTAL WORK HOURS
P-18	PUMPS, CENTRIFUGAL				
	1 TO 5 HP	4	1	1.75	7.00
	5 TO 25 HP	6	1	4.00	24.00
	25 TO 100 HP	0	1	6.00	0.00
P-19	RADIATORS, HEATING	0	0.20	0.25	0.00
P-20	ROOFING BUILT-UP (See guide for WH)	1	2		70.42
P-21	DRAINS, AREA-WAY DRIVEWAY,STORM	67	2	0.50	67.00
P-22	EXPANSION JOINTS IN PIPING (Slip type joint only)	4	1	1.25	5.00
P-23	ALARM CHECK VALVES AND ACCESSORIES	5	1	1.25	6.25
P-24	DRY PIPE, DELUGE AND PREACTION VALVES	2	1	2.75	5.50
P-25	FIRE HOSE (1 1/2" racked in buildings)	0	1	0.25	0.00
P-26	FIRE DEPARTMENT HOSE CONNECTIONS (Standpipe outlets)	6	1	0.15	0.90
P-27	FIRE DEPARTMENT PUMPER CONNECT (Stand	6	1	0.50	3.00
P-28	FIRE HYDRANTS (Dry barrel or wet barrel)	8	1	1.00	8.00
P-29	SPRINKLER HEADS-SPRINKLERED AREAS (per 1,000 sp.ft.)	254	1	0.10	25.40
P-30	HOT WATER HEATERS AND CONVERTERS	0	1	4.50	0.00
P-31	HOT WATER HEATERS (Domestic type)	9	1	1.50	13.50
P-32	DRINKING WATER COOLERS	10	1	1.00	10.00
P-33	FIRE PUMPS (El. Mtr Drive)	0	1	0.75	0.00
P-34	FIRE PUMPS (Int. Comb. Eng Dr.)	0	1	(.75 to 1.5) 0.75	0.00
	RESERVED				
	RESERVED				
	RESERVED				
	RESERVED				
	TOTAL "P" GUIDES ⟶				**304.37**
	GRAND TOTAL (Guides A, E, L, M and P) ⟶				**2840.66**

U.S.POSTAL SERVICE
ANNUAL STANDARD WORKHOUR REQUIREMENT -
STATIONARY OPERATING ROUTES

PAGE NO. 1 | NO.OF PAGES 1

BUILDING	CITY	STATE
MANCHESTER NH PDC	MANCHESTER	NH

CENTRAL CHILL WATER PLANT

UNIT NO.	DESCRIPTION

UNIT NO.	ANNUAL OPERATING DAYS	AVG. NO. SHIFTS PER DAY	WORKHOURS PER DAY			ANNUAL WORKHOURS	REMARKS
			START-UP AND SECURE	OPERATING CHECKS	WATER TREAT-MENT		16.TOTAL

HIGH PRESSURE BOILER PLANT

UNIT NO.	DESCRIPTION

UNIT NO.	ANNUAL OPERATING DAYS	AVG. NO. SHIFTS PER DAY	WORKHOURS PER DAY			ANNUAL WORKHOURS	REMARKS
			START-UP AND SECURE	OPERATING CHECKS	WATER TREAT-MENT		35.TOTAL

36. OTHER EQUIPMENT AND DUTIES IN THE STATIONARY ROUTE AREA (Attach supporting data for workhours)	20.08
37. WORKHOURS FOR CENTRAL CONTROL PANEL	185.00
38. TOTAL ANNUAL STATIONARY ROUTE WORKHOURS (Item 16 + 35 + 36 + 37)	205.08

39. PREPARED BY

DATE	PRINTED NAME	SIGNATURE

PS FORM 4895 March 1986

STAFFING PACKAGE APPROVAL DATE

May 16, 2018

whe110.rdf --- WH_MS4895.RDF

Server Name: eMARS Production

☐ Supplement to Form No.(s) ☐ In Lieu of Form No.(s)	U.S.POSTAL SERVICE ANNUAL LOCAL WORKHOUR REQUIRMENT FOR BUILDING EQUIPMENT PREVENTIVE MAINTENANCE AND OPERATION	☐ Preventive Maintenance ☐ Building Equipment Operation	Page No. 1

BUILDING	CITY	STATE	PREPARED BY (Print Name, Title and Signature)	DATE PREPARED
MANCHESTER NH PDC	MANCHESTER	NH		

PART I							PART II LOCAL REQUIREMENT				
			STANDARD ALLOWANCE								
A	B	C	D	E	F	G	H	I	J	K	
PM GUIDE NO.or OPER. RT. ITEM NO.	ITEM	QTY.	FRE-QUENCY (TIMES PER YEAR)	WH PER FRE-QUENCY	TOTAL HOURS C X D X E	FRE-QUENCY (TIMES PER YEAR)	WH PER FRE-QUENCY	ANNUAL TRAVEL HOURS	TOTAL HOURS (C X G X H) + I	ANNUAL HOURS VARIANCE (J - F)	
										-	+
P-1	EYEWASH WEEKLY	6	0.00	0.00	0.00	52.00	0.05	2.00	17.60		17.60
Total					0.00				17.60	17.60	

PS Form 4896 March 1987	Server Name: eMARS Production	STAFFING PACKAGE APPROVAL DATE	May 16, 2018	eWHEP v.1.0 --- whe130.rdf

PACKAGE APPROVAL DATE
May 16, 2018

U.S. POSTAL SERVICE
ANNUAL STANDARD REQUIREMENT - TRAVELLING OPERATING ROUTES

BUILDING	CITY	STATE
MANCHESTER NH PDC	MANCHESTER	NH

	AIRCONDITIONING, HEATING, VENTILATING AND PLUMBING EQUIPMENT	FRE-QUENCY (a)	OPERATING DAYS PER YEAR (b)	QUANTITY (c)	WORKHRS PER INSP (d)	ANNUAL WORKHOURS (a x b x c x d) (e)
1	A/C PACKAGE UNITS - SPECIAL	TWO (2) TIMES PER DAY	365	3	.05	109.50
2	AIRHANDLERS (Manual start/stop only)		0	0	.05	0.00
3	HEATING BOILERS (hot water or low pressure steam)		180	2	.25	180.00
4	COOLING TOWER (Over 500 tons)		0	0	.10	0.00
5	REFRIGERATION EQUIPMENT (Small central chillers)		0	0	.10	0.00
6						
7						
8						
9						

SUMMARY	10. TOTAL ANNUAL WORKHOURS (Col.e)	11. MINOR ADJUSTMENT (10% of ITEM 10 + 12)	12.ANNUAL TRAVEL TIME	13. TOTAL WORKHOURS (Items 10, 11 & 12)
	289.50	34.95	60.00	384.45

	AIRCONDITIONING, HEATING, VENTILATING AND PLUMBING EQUIPMENT	FRE-QUENCY (a)	OPERATING DAYS PER YEAR (b)	QUANTITY (c)	WORKHRS PER INSP (d)	ANNUAL WORKHOURS (a x b x c x d) (e)
14	COMPRESSED AIR SYSTEM (For building systems)	ONE (1) TIME PER DAY	0	0	.05	0.00
15	STEAM CONDENSATE RETURN SYSTEMS		0	0	.05	0.00
16	CENTRAL DRINKING WATER SYSTEMS		0	0	.06	0.00
17	COOLING TOWERS (Up to 500 tons		0	0	.10	0.00
18	HOT WATER SYSTEMS		0	0	.05	0.00
19	HYDRO-PNEUMATIC SYSTEM (Including fire protection systems)		52	1	.08	4.16
20	PUMPS (Remote from other equipment)		0	0	.03	0.00
21	PRESSURE REDUCING AND REGULATING STATIONS - STEAM AND WATER		0	0	.02	0.00
22	SECONDARY WATER SYSTEM (Heating and cooling)		180	2	.03	10.80
23	SEWAGE EJECTOR		0	0	.05	0.00
24						
25						
26						
27						

SUMMARY	28. TOTAL ANNUAL WORKHOURS (Col.e)	29. MINOR ADJUSTMENT (10% of ITEM 28 + 30)	30. ANNUAL TRAVEL TIME	31. TOTAL WORKHOURS (Item 28, 29 & 30)
	14.96	1.50	0.00	16.46

	AIRCONDITIONING, HEATING, VENTILATING AND PLUMBING EQUIPMENT	FRE-QUENCY (a)	OPERATING WEEKS PER YEAR (b)	QUANTITY (c)	WORKHRS PER INSP (d)	ANNUAL WORKHOURS (a x b x c x d) (e)
32	PACKAGE UNITS - COMFORT COOLING	ONE (1) TIME PER WEEK	0	0	.03	0.00
33	CONDENSORS (Air cooled or evaporative)		52	29	.04	60.32
34	FANS (Centrifugal Over 15 H.P.)		0	0	.03	0.00
35	FANS PROPELLOR (24 inches or larger)		0	0	.03	0.00
36	SUMP PUMP		0	0	.05	0.00
37	AIR HANDLERS (Automatic-remote start, stop)		52	8	.06	24.96
38	FIRE PUMPS		0	0	.40	0.00
39						

SUMMARY	40. TOTAL ANNUAL WORKHOURS (Col. e)	41. MINOR ADJUSTMENT (10% of ITEM 40 + 42)	42. ANNUAL TRAVEL TIME	43. TOTAL WORKHOURS (Items 40, 41 & 42)
	85.28	8.63	1.00	94.91

ELEVATOR - EQUIPMENT

			(a)	(b)	(c)	(d)	(e)
44	ELEVATOR MACHINE ROOM	6 to 8 Cars	ONE (1) TIME PER WEEK	0	0	1.0	0.00
45		4 to 5 Cars		0	0	.65	0.00
46		2 to 3 Cars		0	0	.40	0.00
47		Single Car		52	1	.25	13.00
48							

SUMMARY	49. TOTAL ANNUAL WORKHOURS (Col.e)	50. MINOR ADJUSTMENT (10% of ITEM 49 + 51)	51. ANNUAL TRAVEL TIME	52. TOTAL WORKHOURS (Items 49, 50 & 51)
	13.00	1.40	1.00	15.40

ELECTRICAL SYSTEMS

			(a)	(b)	(c)	(d)	(e)
53	BATTERY SYSTEMS (Volts)	24	ONE (1) TIME PER WEEK	52	1	.08	4.16
54		48		0	0	.16	0.00
55		120		0	0	.33	0.00
56	MAIN CUBICLE ROOM			0	0	.08	0.00
57	TRANSFORMER VAULTS			0	0	.06	0.00
58	SWITCHBOARD ROOMS (Power)			52	1	.05	2.60
59							

SUMMARY	60. TOTAL ANNUAL WORKHOURS (Col.e)	61. MINOR ADJUSTMENT (10% of ITEM 60 + 62)	62. ANNUAL TRAVEL TIME	63. TOTAL WORKHOURS (Items 60, 61 & 62)
	6.76	0.88	2.00	9.64

MISCELLANEOUS EQUIPMENT

		(a)	(b)	(c)	(d)	(e)
64	PORTABLE FIRE EXTINGUISHERS	1/mo	12	108	0.02	25.92
65	EMERGENCY LIGHT	1/mo	12	165	0.02	39.60
66						

SUMMARY	67. TOTAL ANNUAL WORKHOURS (Col.e)	68. MINOR ADJUSTMENT (10% of ITEM 67 + 69)	69. ANNUAL TRAVEL TIME	70. TOTAL WORKHOURS (Items 67, 68 & 69)
	65.52	9.65	31.00	106.17

71. GRAND TOTAL (Items 13 + 31 + 43 + 52 + 63 + 70)	72. PREPARED BY	
627.02	DATE	SIGNATURE

U.S. POSTAL SERVICE
BUILDING EQUIPMENT INVENTORY

PAGE NO.	NO. OF PAGES
1	10

BUILDING	CITY	STATE	ZIPCODE	GROSS AREA
MANCHESTER NH PDC	MANCHESTER	NH	03103-9997	254641

PRINTED NAME	SIGNATURE	DATE PREPARED

MANCHESTER NH PDC GROSS AREA 254641

EQUIPMENT	EQP NUMBER	LOCATION	DESCRIPTION AND REMARKS
AHU	RTU6	BMAU	4/1/06 - YORK
AHU	AC15	BLUE ROOM	4/1/96 - CARRIER
AHU	AC11	IPSS ROOM	4/1/96 - LEIBERT
AHU	AC10	IPSS ROOM	4/4/96 - LEIBERT
AHU	8	PLANT	4/5/76 - YORKBURG-WARNER
AHU	5	PLANT	6/1/06 - YORKBURG-WARNER
AHU	4	PLANT	6/1/06 - YORKBURG-WARNER
AHU	3	PLANT	6/1/06 - YORKBURG-WARNER
AHU	2	PLANT	6/1/06 - YORKBURG-WARNER
AHU	1	PLANT	6/1/06 - YORKBURG-WARNER
AHU	7	PLANT	6/1/06 - YORKBURG-WARNER
BCR	BC14	PLANT	4/1/99 - ADVANCE BATTERY CHARGER
BCR	BC04	PLANT	4/1/99 - EXIDE BATTERY CHARGER
BCR	BC02	PLANT	4/1/99 - EXIDE BATTERY CHARGER
BCR	BC03	PLANT	4/1/99 - EXIDE BATTERY CHARGER
BCR	BC20	PLANT	4/1/99 - EXIDE BATTERY CHARGER
BCR	BC19	PLANT	4/1/99 - EXIDE BATTERY CHARGER
BCR	BC17	PLANT	4/1/99 - EXIDE BATTERY CHARGER
BCR	BC15	PLANT	4/1/99 - EXIDE BATTERY CHARGER
BCR	BC13	PLANT	4/1/99 - EXIDE BATTERY CHARGER
BCR	BC16	PLANT	4/1/99 - HERTNER
BCR	BC23	PLANT	4/1/99 - HERTNER BATTERY CHARGER
BCR	BC21	PLANT	4/1/99 - TROJAN II BATTERY CHARGER
BCR	BC12	PLANT	4/1/99 - TROJAN II BATTERY CHARGER
BCR	BC09	PLANT	4/1/99 - TROJAN II BATTERY CHARGER
BCR	BC08	PLANT	4/1/99 - TROJAN II BATTERY CHARGER
BCR	BC05	PLANT	4/5/76 - MAC BATTERY CHARGER
BCR	BC22	PLANT	4/1/99 - HOBART BATTERY CHARGER
BDS	REFRIGRAT	PLANT	6/15/05 - TRAULSEN REFRIGERATOR
BLDG	RAD9	PLANT	01012007 ZEKS AIR DRYER
BLDG	RAD2	PLANT	1/1/94 - GREAT LAKES AIR AIR DRYER
BLDG	RAD7	PLANT	1/1/99 - JOHNSON AIR DRYER
BLDG	RAD8	PLANT	1/1/99 - JOHNSON AIR DRYER
BLDG	RAD4	PLANT	1/1/99 - VAN AIR AIR DRYER
BLDG	RAD1	PLANT	10/01/93 - ARROW AIR DRYER
BLDG	DOR4	PLANT	11/95/85 HORTON AUTOMATIC
BLDG	FC38	VMF-WORK ROOM FLOOR	4-1-76 - VMF-WORK RM FLR
BLDG	FC02	BOILER ROOM	4/1/76 - BOILER RM-HV
BLDG	FC01	PENTHOUSE	4/1/76 - PENTHOUSE PMB
BLDG	FC19	BATTERY ROOM	4/1/76 - PMB-BATTERY RM
BLDG	FC17	LOG	4/1/76 - PMB-LOG
BLDG	FC30	LOG	4/1/76 - PMB-LOG

U.S. POSTAL SERVICE
BUILDING EQUIPMENT INVENTORY

BUILDING	CITY	STATE	ZIPCODE	GROSS AREA
MANCHESTER NH PDC	MANCHESTER	NH	03103-9997	254641

PRINTED NAME	SIGNATURE	DATE PREPARED

MANCHESTER NH PDC GROSS AREA 254641

EQUIPMENT	EQP NUMBER	LOCATION	DESCRIPTION AND REMARKS
BLDG	FC29	LOG	4/1/76 - PMB-LOG
BLDG	FC18	LOG	4/1/76 - PMB-LOG
BLDG	FC16	LOG	4/1/76 - PMB-LOG
BLDG	FC15	LOG	4/1/76 - PMB-LOG
BLDG	FC14	LOG	4/1/76 - PMB-LOG
BLDG	FC13	LOG	4/1/76 - PMB-LOG
BLDG	FC12	LOG	4/1/76 - PMB-LOG
BLDG	FC03	PENTHOUSE	4/1/76 - PMB-PENTHOUSE
BLDG	FC35	PENTHOUSE	4/1/76 - PMB-PENTHOUSE
BLDG	FC26	PENTHOUSE	4/1/76 - PMB-PENTHOUSE AC
BLDG	FC22	PENTHOUSE	4/1/76 - PMB-PENTHOUSE AC
BLDG	FC23	PENTHOUSE	4/1/76 - PMB-PENTHOUSE AC
BLDG	FC27	PENTHOUSE	4/1/76 - PMB-PENTHOUSE AC
BLDG	FC28	PENTHOUSE	4/1/76 - PMB-PENTHOUSE AC
BLDG	FC24	PENTHOUSE	4/1/76 - PMB-PENTHOUSE AC
BLDG	FC21	PENTHOUSE	4/1/76 - PMB-PENTHOUSE AC
BLDG	FC20	STOCK ROOM	4/1/76 - PMB-STOCK ROOM
BLDG	FC05	TOILET	4/1/76 - PMB-TOILET
BLDG	FC04	TOILET	4/1/76 - PMB-TOILET
BLDG	FC06	TOILET	4/1/76 - PMB-TOILET
BLDG	FC07	TOILET	4/1/76 - PMB-TOILET
BLDG	FC08	TOILET	4/1/76 - PMB-TOILET
BLDG	FC09	TOILET	4/1/76 - PMB-TOILET
BLDG	FC10	TOILET	4/1/76 - PMB-TOILET
BLDG	FC11	TOILET	4/1/76 - PMB-TOILET
BLDG	FC39	VMF-BATTERY ROOM	4/1/76 - VMF-BATTERY RM
BLDG	FC32	VMF-BOILER ROOM	4/1/76 - VMF-BOILER RM
BLDG	FC41	VMF-PARTS CLEANER	4/1/76 - VMF-PARTS CLEANER
BLDG	FC31	VMF-STOCKROOM	4/1/76 - VMF-STOCK RM
BLDG	FC33	VMF-TOILET	4/1/76 - VMF-TOILET
BLDG	FC40	VMF-WASH RACK	4/1/76 - VMF-WASH RACK
BLDG	FC36	VMF-WORKROOM FLOOR	4/1/76 - VMF-WORK RM FLR
BLDG	FC37	VMF-WORKROOM FLOOR	4/1/76 - VMF-WORK RM FLR
BLDG	FC34	VMF-WORK-RM FLOOR	4/1/76 - VMF-WORK RM FLR
BLDG	FC25	PENTHOUSE	4/1/76 PMB-PENTHOUSE AC
BLDG	EF60	PLANT	4/1/83 - ENVIROFON FAN
BLDG	PD15	EAST DOCK	4/1/85 - POWER DOORS
BLDG	PD17	EAST DOCK	4/1/86 - POWER DOORS
BLDG	PD18	EAST DOCK	4/1/86 - POWER DOORS
BLDG	PD19	EAST DOCK	4/1/86 - POWER DOORS
BLDG	PD20	BATTERY ROOM	4/1/86 - POWER DOORS
BLDG	PD21	WAREHOUSE	4/1/86 - POWER DOORS

U.S. POSTAL SERVICE
BUILDING EQUIPMENT INVENTORY

BUILDING	CITY	STATE	ZIPCODE	GROSS AREA
MANCHESTER NH PDC	MANCHESTER	NH	03103-9997	254641

PRINTED NAME	SIGNATURE	DATE PREPARED

MANCHESTER NH PDC GROSS AREA 254641

EQUIPMENT	EQP NUMBER	LOCATION	DESCRIPTION AND REMARKS
BLDG	PD22	WAREHOUSE	4/1/86 - POWER DOORS
BLDG	PD23	WAREHOUSE	4/1/86 - POWER DOORS
BLDG	PD24	VMF	4/1/86 - POWER DOORS
BLDG	PD25	VMF	4/1/86 - POWER DOORS
BLDG	PD26	VMF	4/1/86 - POWER DOORS
BLDG	PD27	VMF	4/1/86 - POWER DOORS
BLDG	PD28	VMF	4/1/86 - POWER DOORS
BLDG	PD29	VMF	4/1/86 - POWER DOORS
BLDG	PD30	VMF	4/1/86 - POWER DOORS
BLDG	PD31	VMF	4/1/86 - POWER DOORS
BLDG	PD32	VMF	4/1/86 - POWER DOORS
BLDG	PD33	VMF	4/1/86 - POWER DOORS
BLDG	PD34	VMF	4/1/86 - POWER DOORS
BLDG	PD35	VMF	4/1/86 - POWER DOORS
BLDG	PD36	VMF	4/1/86 - POWER DOORS
BLDG	PD01	EAST DOCK	4/1/86 - POWER DOORS
BLDG	PD02	EAST DOCK	4/1/86 - POWER DOORS
BLDG	PD03	EAST DOCK	4/1/86 - POWER DOORS
BLDG	PD04	EAST DOCK	4/1/86 - POWER DOORS
BLDG	PD05	EAST DOCK	4/1/86 - POWER DOORS
BLDG	PD06	EAST DOCK	4/1/86 - POWER DOORS
BLDG	PD07	EAST DOCK	4/1/86 - POWER DOORS
BLDG	PD08	EAST DOCK	4/1/86 - POWER DOORS
BLDG	PD09	EAST DOCK	4/1/86 - POWER DOORS
BLDG	PD10	EAST DOCK	4/1/86 - POWER DOORS
BLDG	PD11	EAST DOCK	4/1/86 - POWER DOORS
BLDG	PD12	EAST DOCK	4/1/86 - POWER DOORS
BLDG	PD13	EAST DOCK	4/1/86 - POWER DOORS
BLDG	PD14	EAST DOCK	4/1/86 - POWER DOORS
BLDG	PD16	EAST DOCK	4/1/86 - POWER DOORS
BLDG	RAD3	PLANT	4/1/96 - HANKINSON AIR DRYER
BLDG	EF69	PLANT	4/1/99 - MAIN BUILDING
BLDG	EF78	VMF	4/1/99 - VMF
BLDG	FC42	WAREHOUSE	4/1/99 - WAREHOUSE
BLDG	FC43	WAREHOUSE	4/1/99 - WAREHOUSE
BLDG	EF76	WAREHOUSE	4/1/99 - WAREHOUSE
BLDG	RAD5	PLANT	6/20/97 - GARDNER DENVER AIR DRYER
BLDG	RAD6	PLANT	6/20/97 - GARNER DENVER AIR DRYER
BOILER	2	BOILER ROOM - PLANT	12/11/92 - KEWANEE-BOILER
BOILER	1	BOLIER ROOM - PLANT	12/11/92 - KEWANEE-BOILER
BOILER	3	BOILER ROOM - VMF	12/11/92 - KEWANEE-BOILER
COOL	RT11	INSPECTION CAMERA RM	2/16/99 - MITSUBISHI

U.S. POSTAL SERVICE
BUILDING EQUIPMENT INVENTORY

BUILDING	CITY	STATE	ZIPCODE	GROSS AREA
MANCHESTER NH PDC	MANCHESTER	NH	03103-9997	254641

PRINTED NAME	SIGNATURE	DATE PREPARED

MANCHESTER NH PDC GROSS AREA 254641

EQUIPMENT	EQP NUMBER	LOCATION	DESCRIPTION AND REMARKS
COOL	CT02	ROOF - PLANT	4/1/76 - BALTIMORE AIR COOL
COOL	CT01	ROOF - PLANT	4/1/76 - BALTIMORE AIR COOL
COOL	TRA2	BOILER ROOM - PLANT	4/19/00 - TRANE CHILLER
COOL	TRA1	BOILER ROOM - PLANT	4/19/00 - TRANE CHILLER
DOCKS	WH01	PLANT	4/21/91 - SERCO
DOCKS	WH02	PLANT	4/29/91 - SERCO
DOCKS	ED13	PLANT	4/5/06 - RITEHITE
DOCKS	ED16	PLANT	4/5/06 - RITEHITE
DOCKS	ED15	PLANT	4/5/06 - RITEHITE
DOCKS	ED18	PLANT	4/5/06 - RITEHITE
DOCKS	ED17	PLANT	4/5/06 - RITEHITE
DOCKS	ED14	PLANT	4/5/06 - RITEHITE
DOCKS	ED12	PLANT	4/5/06 - RITEHITE
DOCKS	ED19	PLANT	4/5/06 - RITEHITE
DOCKS	ED07	PLANT	5/21/93 - RITEHITE
DOCKS	ED08	PLANT	5/21/93 - RITEHITE
DOCKS	LOK6	PLANT	6/1/93 -
DOCKS	LOK2	PLANT	6/1/93 -
DOCKS	LOK3	PLANT	6/1/93 - RITE HITE CORP
DOCKS	LOK5	PLANT	6/1/93 - RITE HITE CORP
DOCKS	LOK4	PLANT	6/1/93 - RITE HITE CORP
DOCKS	LOK1	PLANT	6/1/93 - RITE HITE CORP
DOCKS	HDE4	PLANT	6/1/93 - RITE HITE CORP
DOCKS	HDE3	PLANT	6/1/93 - RITE HITE CORP
DOCKS	HDE2	PLANT	6/1/93 - RITE HITE CORP
DOCKS	HDE1	PLANT	6/1/93 - RITE HITE CORP
DOCKS	LV18	PLANT	6/10/99 - MCGUIRE
DOCKS	LV13	PLANT	6/10/99 - MCGUIRE
DOCKS	LV15	PLANT	6/10/99 - MCGUIRE
DOCKS	LV19	PLANT	6/10/99 - MCGUIRE
DOCKS	LV16	PLANT	6/10/99 - MCGUIRE
DOCKS	LV17	PLANT	6/10/99 - MCGUIRE
DOCKS	LV01	PLANT	6/10/99 - MCGUIRE
DOCKS	LV02	PLANT	6/10/99 - MCGUIRE
DOCKS	LV03	PLANT	6/10/99 - MCGUIRE
DOCKS	LV04	PLANT	6/10/99 - MCGUIRE
DOCKS	LV05	PLANT	6/10/99 - MCGUIRE
DOCKS	LV06	PLANT	6/10/99 - MCGUIRE
DOCKS	LV07	PLANT	6/10/99 - MCGUIRE
DOCKS	LV08	PLANT	6/10/99 - MCGUIRE
DOCKS	LV09	PLANT	6/10/99 - MCGUIRE
DOCKS	LV10	PLANT	6/10/99 - MCGUIRE

U.S. POSTAL SERVICE
BUILDING EQUIPMENT INVENTORY

BUILDING	CITY	STATE	ZIPCODE	GROSS AREA
MANCHESTER NH PDC	MANCHESTER	NH	03103-9997	254641

PRINTED NAME	SIGNATURE	DATE PREPARED

MANCHESTER NH PDC GROSS AREA 254641

EQUIPMENT	EQP NUMBER	LOCATION	DESCRIPTION AND REMARKS
DOCKS	LV11	PLANT	6/10/99 - MCGUIRE
DOCKS	LV12	PLANT	6/10/99 - MCGUIRE
DOCKS	LV14	PLANT	6/10/99 - MCGUIRE
DOCKS	ED10	PLANT	6/2/05 - RITEHITE
DOCKS	ED11	PLANT	6/2/05 - RITEHITE
DOCKS	ED09	PLANT	6/2/05 - RITEHITE
DOCKS	ED06	PLANT	8/14/90- RITEHITE
DOCKS	ED05	PLANT	9/13/89 - RITEHITE
DOCKS	ED04	PLANT	9/13/89 - RITEHITE
DOCKS	ED01	PLANT	9/13/89 - RITEHITE
DOCKS	ED02	PLANT	9/13/89 - RITEHITE
EL	EVATOR	MAINT WING	2/2/98 - CANTON
ELEC	ELEP	PLANT	5/1/76 - ELECTRICAL PANELS (ALL)
ELEC	MCPL	PLANT POWER ROOM	5/1/76 - MAIN POWER ROOM CONTROL PANEL
ELEC	OLTS	PLANT	5/1/76 - OUTSIDE LIGHTS
ELEC	CR05	PLANT	9/6/88 - CINCINNATI TIME CLOCK
ELEC	CR06	PLANT	9/6/88 - CINCINNATI TIME CLOCK
ELEC	CR07	PLANT	9/6/88 - CINCINNATI TIME CLOCK
EMSYS	EML2	PLANT	1/30/01 - EMERGENCY LIGHTS
EMSYS	FEX3	PLANT	1/30/01 - FIRE EXTINGUISHERS
EMSYS	FEX2	PLANT	1/30/01 - FIRE EXTINGUISHERS
EMSYS	FEX1	PLANT	1/30/01 - FIRE EXTINGUISHERS
EMSYS	GEN1	WAREHOUSE	10/1/92 - DAYTON GENERATOR
EMSYS	GEN2	PLANT	10/1/92 DAYTON GENERATOR
EMSYS	Z400	PLANT	2/16/99 - GAMEWELL
EMSYS	EVAC	PLANT	3/21/95 - MADE-ON-SITE
EMSYS	DMPS	PLANT	4/1/76 - FIRE DAMPERS
EMSYS	MOPE	PLANT	4/1/96 - MOPE FIRE EXTINGUISHER
EMSYS	FEXT	PLANT	4/5/76 - FIRE EXTINGUISHERS
EMSYS	3051	PLANT	4/5/88 -
EMSYS	EML3	PLANT	4/6/06 - EMERGENCY LIGHTS
EMSYS	EML5	PLANT	4/6/06 - EMERGENCY LIGHTS
EMSYS	EML4	PLANT	4/6/06 - EMERGENCY LIGHTS
EMSYS	FACB	PLANT	5/1/76 -
EMSYS	ACV2	PLANT	5/1/76 -
EMSYS	FASB	PLANT	5/1/76 -
EMSYS	FHC2	PLANT	5/1/76 -
EMSYS	FCV4	PLANT	5/1/76 -
EMSYS	FH08	PLANT	5/1/76 - FIRE HYDRANTS
EMSYS	FD01	PLANT	5/1/76 - SIMPLEX PULL BOXES
EMSYS	FD02	PLANT	5/1/76 - SIMPLEX PULL BOXES
EMSYS	FD03	PLANT	5/1/76 - SIMPLEX PULL BOXES

U.S. POSTAL SERVICE
BUILDING EQUIPMENT INVENTORY

BUILDING	CITY	STATE	ZIPCODE	GROSS AREA
MANCHESTER NH PDC	MANCHESTER	NH	03103-9997	254641

PRINTED NAME	SIGNATURE	DATE PREPARED

MANCHESTER NH PDC GROSS AREA 254641

EQUIPMENT	EQP NUMBER	LOCATION	DESCRIPTION AND REMARKS
EMSYS	FD04	PLANT	5/1/76 - SIMPLEX PULL BOXES
EMSYS	FD05	PLANT	5/1/76 - SIMPLEX PULL BOXES
EMSYS	FD06	PLANT	5/1/76 - SIMPLEX PULL BOXES
EMSYS	FD07	PLANT	5/1/76 - SIMPLEX PULL BOXES
EMSYS	FD08	PLANT	5/1/76 - SIMPLEX PULL BOXES
EMSYS	FD09	PLANT	5/1/76 - SIMPLEX PULL BOXES
EMSYS	FD10	PLANT	5/1/76 - SIMPLEX PULL BOXES
EMSYS	FD11	PLANT	5/1/76 - SIMPLEX PULL BOXES
EMSYS	FD12	PLANT	5/1/76 - SIMPLEX PULL BOXES
EMSYS	FD13	PLANT	5/1/76 - SIMPLEX PULL BOXES
EMSYS	FD14	PLANT	5/1/76 - SIMPLEX PULL BOXES
EMSYS	FD15	PLANT	5/1/76 - SIMPLEX PULL BOXES
EMSYS	FD18	PLANT	5/1/76 - SIMPLEX PULL BOXES
EMSYS	FD19	PLANT	5/1/76 - SIMPLEX PULL BOXES
EMSYS	FD20	PLANT	5/1/76 - SIMPLEX PULL BOXES
EMSYS	FD21	PLANT	5/1/76 - SIMPLEX PULL BOXES
EMSYS	FD22	PLANT	5/1/76 - SIMPLEX PULL BOXES
EMSYS	FD23	PLANT	5/1/76 - SIMPLEX PULL BOXES
EMSYS	FD24	PLANT	5/1/76 - SIMPLEX PULL BOXES
EMSYS	FD25	PLANT	5/1/76 - SIMPLEX PULL BOXES
EMSYS	FD26	PLANT	5/1/76 - SIMPLEX PULL BOXES
EMSYS	FD27	PLANT	5/1/76 - SIMPLEX PULL BOXES
EMSYS	FD28	PLANT	5/1/76 - SIMPLEX PULL BOXES
EMSYS	FD29	PLANT	5/1/76 - SIMPLEX PULL BOXES
EMSYS	FD30	PLANT	5/1/76 - SIMPLEX PULL BOXES
EMSYS	FD31	PLANT	5/1/76 - SIMPLEX PULL BOXES
EMSYS	FD32	PLANT	5/1/76 - SIMPLEX PULL BOXES
EMSYS	FD33	PLANT	5/1/76 - SIMPLEX PULL BOXES
EMSYS	FD34	PLANT	5/1/76 - SIMPLEX PULL BOXES
EMSYS	FD35	PLANT	5/1/76 - SIMPLEX PULL BOXES
EMSYS	FD36	PLANT	5/1/76 - SIMPLEX PULL BOXES
EMSYS	FD37	PLANT	5/1/76 - SIMPLEX PULL BOXES
EMSYS	FD38	PLANT	5/1/76 - SIMPLEX PULL BOXES
EMSYS	FD39	PLANT	5/1/76 - SIMPLEX PULL BOXES
EMSYS	FD40	PLANT	5/1/76 - SIMPLEX PULL BOXES
EMSYS	FD41	PLANT	5/1/76 - SIMPLEX PULL BOXES
EMSYS	FD42	PLANT	5/1/76 - SIMPLEX PULL BOXES
EMSYS	FD43	PLANT	5/1/76 - SIMPLEX PULL BOXES
EMSYS	FD44	PLANT	5/1/76 - SIMPLEX PULL BOXES
EMSYS	FD45	PLANT	5/1/76 - SIMPLEX PULL BOXES
EMSYS	FD46	PLANT	5/1/76 - SIMPLEX PULL BOXES
EMSYS	FD47	PLANT	5/1/76 - SIMPLEX PULL BOXES

U.S. POSTAL SERVICE
BUILDING EQUIPMENT INVENTORY

BUILDING	CITY	STATE	ZIPCODE	GROSS AREA
MANCHESTER NH PDC	MANCHESTER	NH	03103-9997	254641

PRINTED NAME	SIGNATURE	DATE PREPARED

MANCHESTER NH PDC GROSS AREA 254641

EQUIPMENT	EQP NUMBER	LOCATION	DESCRIPTION AND REMARKS
EMSYS	FD48	PLANT	5/1/76 - SIMPLEX PULL BOXES
EMSYS	FD49	PLANT	5/1/76 - SIMPLEX PULL BOXES
EMSYS	FD50	PLANT	5/1/76 - SIMPLEX PULL BOXES
EMSYS	FD51	PLANT	5/1/76 - SIMPLEX PULL BOXES
EMSYS	FD52	PLANT	5/1/76 - SIMPLEX PULL BOXES
EMSYS	FD53	PLANT	5/1/76 - SIMPLEX PULL BOXES
EMSYS	FD54	PLANT	5/1/76 - SIMPLEX PULL BOXES
EMSYS	FD55	PLANT	5/1/76 - SIMPLEX PULL BOXES
EMSYS	FD56	PLANT	5/1/76 - SIMPLEX PULL BOXES
EMSYS	FD57	PLANT	5/1/76 - SIMPLEX PULL BOXES
EMSYS	FD58	PLANT	5/1/76 - SIMPLEX PULL BOXES
EMSYS	FD59	PLANT	5/1/76 - SIMPLEX PULL BOXES
EMSYS	FD60	PLANT	5/1/76 - SIMPLEX PULL BOXES
EMSYS	FD61	PLANT	5/1/76 - SIMPLEX PULL BOXES
EMSYS	FD62	PLANT	5/1/76 - SIMPLEX PULL BOXES
EMSYS	ACVA	PLANT	5/1/82 -
EMSYS	DPDP	PLANT	5/1/82 -
EMSYS	SHED	RECYCLE CENTER	5/1/82 - SHED FIRE EXTINGUISHER
EMSYS	GEN3	PLANT	8/16/93 - AMERICAN HONDA GENERATOR
EMSYS	EYEWASH	PPLANT	9/17/99 - VARIOUS
EMSYS	GEN4	PLANT	9/22/93 - AMERICAN HONDA GENERATOR
FURNACE	FRN1	WAREHOUSE	2/16/99 - FRIGIDAIRE
FURNACE	FRN2	WAREHOUSE	2/16/99 - FRIGIDAIRE
GMS	PIP	BOILER ROOM OFFICE	4/27/83 - CALIFORNIA CPU
GMS	ML84	PLANT	4/27/83 - CALIFORNIA CPU ET
HAVACPKG	RTU1	PLANT	CARRIER 35 TONS
HVACINS	GCM1	PLANT	2/10/99 - BARBER-COLEMAN
HVACINS	4	PLANT	5/1/76 - ELECTRIC RADIATOR
HVACINS	5	PLANT	5/1/76 - ELECTRIC RADIATOR
HVACINS	6	PLANT	5/1/76 - ELECTRIC RADIATOR
HVACINS	7	PLANT	5/1/76 - ELECTRIC RADIATOR
HVACINS	8	PLANT	5/1/76 - ELECTRIC RADIATOR
HVACINS	9	PLANT	5/1/76 - ELECTRIC RADIATOR
HVACINS	10	PLANT	5/1/76 - ELECTRIC RADIATOR
HVACINS	11	PLANT	5/1/76 - ELECTRIC RADIATOR
HVACINS	12	PLANT	5/1/76 - ELECTRIC RADIATOR
HVACINS	13	PLANT	5/1/76 - ELECTRIC RADIATOR
HVACINS	14	PLANT	5/1/76 - ELECTRIC RADIATOR
HVACINS	15	PLANT	5/1/76 - ELECTRIC RADIATOR
HVACINS	3	PLANT	5/1/76 - ELECTRIC RADIATOR
HVACINS	1	PLANT	5/1/76 - ELECTRIC RADIATOR
HVACINS	2	PLANT	5/1/76 - ELECTRIC RADIATOR

U.S. POSTAL SERVICE
BUILDING EQUIPMENT INVENTORY

BUILDING	CITY	STATE	ZIPCODE	GROSS AREA
MANCHESTER NH PDC	MANCHESTER	NH	03103-9997	254641

PRINTED NAME	SIGNATURE	DATE PREPARED

MANCHESTER NH PDC GROSS AREA 254641

EQUIPMENT	EQP NUMBER	LOCATION	DESCRIPTION AND REMARKS
HVACO	UH06	PLANT	1/1/94 - REED NATIONAL - INFRARED HEATER
HVACO	UH05	PLANT	1/1/94 - REED NATIONAL - INFRARED HEATER
HVACO	UH04	PLANT	1/1/94 - REED NATIONAL - INFRARED HEATER
HVACO	UH03	PLANT	1/1/94 - REED NATIONAL - INFRARED HEATER
HVACO	UH02	PLANT	1/1/94 - REED NATIONAL - INFRARED HEATER
HVACO	UH01	PLANT	1/1/94 - REED NATIONAL - INFRARED HEATER
HVACO	ITH8	PLANT	2/10/99 - INFRARED HEATER -SOLARONICS
HVACO	ITH9	PLANT	2/10/99 - INFRARED HEATER -SOLARONICS
HVACO	ITH7	PLANT	2/10/99 - INFRARED HEATER -SOLARONICS
HVACO	ITH6	PLANT	2/10/99 - INFRARED HEATER -SOLARONICS
HVACO	ITH5	PLANT	2/10/99 - INFRARED HEATER -SOLARONICS
HVACO	ITH4	PLANT	2/10/99 - INFRARED HEATER -SOLARONICS
HVACO	ITH2	PLANT	2/10/99 - INFRARED HEATER -SOLARONICS
HVACO	ITH3	PLANT	2/10/99 - INFRARED HEATER -SOLARONICS
HVACO	ITH1	PLANT	2/10/99 - INFRARED HEATER -SOLARONICS
HVACPKG	ACC3	PLANT	2/1/92 - MCQUAY SNYDER ROOTOP PACKAGE
HVACPKG	ACC1	PLANT	2/1/92 - MCQUAY SNYDER ROOTOP PACKAGE
HVACPKG	ACC2	PLANT	2/1/92 - MCQUAY SNYDER ROOTOP PACKAGE
HVACPKG	RT10	PLANT	2/10/99 - CARRIER ROOFTOP PACKAGE UNIT
HVACPKG	RTU9	PLANT	2/10/99 - CARRIER ROOFTOP PACKAGE UNIT
HVACPKG	RTU8	PLANT	2/10/99 - CARRIER ROOFTOP PACKAGE UNIT
HVACPKG	RTU7	PLANT	2/10/99 - CARRIER ROOFTOP PACKAGE UNIT
HVACPKG	PTU1	PLANT	2/16/99 - GENERAL ELECTRIC ROOFTOP PACK
HVACPKG	CO01	PLANT	4/16/76 - YORK ROOFTOP PACKAGE UNIT
HVACPKG	HEA2	PLANT	5/1/76 - CHROMALOX ROOFTOP PACKAGE UNI
HVACPKG	CU04	PLANT	5/16/89 - HEAT CONTROL CO ROOFTOP PACKA
HVACPKG	CC02	PLANT	9/1/87 - DATA AIR ROOFTOP PACKAGE UNIT
HVACPKG	ACH4	PLANT	9/8/88 - TRANE ROOFTOP PACKAGE UNIT
HVACPKG	RTU2	PLANT	CARRIER 35 TONS
HVACPKG	RTU5	PLANT	JOHNSON ROOFTOP PACKAGE UNIT 12.5 TONS
HVACPKG	RTU4	PLANT	JOHNSON ROOFTOP PACKAGE UNIT 7.5 TONS
PLUMB	11	PLANT	12/1/92 - TACO INC PUMPS
PLUMB	10	PLANT	12/1/92 - TACO INC PUMPS
PLUMB	NH03	PLANT	2/1/87 -
PLUMB	ROOF	PLANT	4/1/76 - BUILT - UP ROOF
PLUMB	TANK	PLANT BOILER ROOM	4/1/76 - TANK
PLUMB	VALV	PLANT	4/1/76 - VALVES
PLUMB	WH02	PLANT	4/1/99 - A O SMITH WATER HEATERS
PLUMB	WH06	PLANT	4/1/99 - ARISTON WATER HEATERS
PLUMB	WH01	PLANT	4/1/99 - RHEEM WATER HEATER
PLUMB	WH04	PLANT	4/1/99 - RHEEM WATER HEATERS
PLUMB	WH09	PLANT	4/1/99 - RHEEM WATER HEATERS

U.S. POSTAL SERVICE
BUILDING EQUIPMENT INVENTORY

BUILDING	CITY	STATE	ZIPCODE	GROSS AREA
MANCHESTER NH PDC	MANCHESTER	NH	03103-9997	254641

PRINTED NAME	SIGNATURE	DATE PREPARED

MANCHESTER NH PDC GROSS AREA 254641

EQUIPMENT	EQP NUMBER	LOCATION	DESCRIPTION AND REMARKS
PLUMB	WH08	PLANT	4/1/99 - RHEEM WATER HEATERS
PLUMB	WH07	PLANT	4/1/99 - STATE WATER HEATERS
PLUMB	WH05	PLANT	4/1/99 RHEEM WATER HEATERS
PLUMB	WH03	PLANT	4/1/99 RUUD WATER HEATERS
PLUMB	SD11	PLANT	5/1/76 -
PLUMB	SD24	PLANT	5/1/76 -
PLUMB	SD23	PLANT	5/1/76 -
PLUMB	SD22	PLANT	5/1/76 -
PLUMB	SD21	PLANT	5/1/76 -
PLUMB	SD20	PLANT	5/1/76 -
PLUMB	SD19	PLANT	5/1/76 -
PLUMB	SD18	PLANT	5/1/76 -
PLUMB	SD17	PLANT	5/1/76 -
PLUMB	SD16	PLANT	5/1/76 -
PLUMB	SD15	PLANT	5/1/76 -
PLUMB	SD14	PLANT	5/1/76 -
PLUMB	SD13	PLANT	5/1/76 -
PLUMB	SD12	PLANT	5/1/76 -
PLUMB	SD10	PLANT	5/1/76 -
PLUMB	SD09	PLANT	5/1/76 -
PLUMB	SD08	PLANT	5/1/76 -
PLUMB	SD07	PLANT	5/1/76 -
PLUMB	SD01	PLANT	5/1/76 -
PLUMB	SD02	PLANT	5/1/76 -
PLUMB	SD03	PLANT	5/1/76 -
PLUMB	SD04	PLANT	5/1/76 -
PLUMB	SD05	PLANT	5/1/76 -
PLUMB	SD06	PLANT	5/1/76 -
PLUMB	WC12	PLANT	5/1/76 - BUBBLERS
PLUMB	MANH	PLANT	5/1/76 - MANHOLES
PLUMB	HWH4	PLANT	5/1/76 - MCQUAY
PLUMB	HWH6	PLANT	5/1/76 - RHEEM
PLUMB	9	PLANT	5/1/76 - THRUSH PUMPS
PLUMB	8	PLANT	5/1/76 - THRUSH PUMPS
PLUMB	UH20	PLANT	5/1/76 - UNIT HEATERS
PLUMB	UH01	PLANT	5/1/76 - UNIT HEATERS
PLUMB	UH38	PLANT	5/1/76 - UNIT HEATERS
PLUMB	EWSH	PLANT	5/1/76 - VARIOUS
PLUMB	7	PLANT	5/1/76 - WEINMAN PUMPS
PLUMB	6	PLANT	5/1/76 - WEINMAN PUMPS
PLUMB	5	PLANT	5/1/76 - WEINMAN PUMPS
PLUMB	4	PLANT	5/1/76 - WEINMAN PUMPS

U.S. POSTAL SERVICE
BUILDING EQUIPMENT INVENTORY

BUILDING	CITY	STATE	ZIPCODE	GROSS AREA
MANCHESTER NH PDC	MANCHESTER	NH	03103-9997	254641

PRINTED NAME	SIGNATURE	DATE PREPARED

MANCHESTER NH PDC GROSS AREA 254641

EQUIPMENT	EQP NUMBER	LOCATION	DESCRIPTION AND REMARKS
PLUMB	2	PLANT	5/1/76 - WEINMAN PUMPS
PLUMB	1	PLANT	5/1/76 - WEINMAN PUMPS
PLUMB	3	PLANT	5/1/76 - WEINMAN PUMPS
PLUMB	ICE3	PLANT	6/29/05 - HOSHIZAKI ICE MACHINE
REHEAT	ERV1	PLANT MPE SHOP	2/11/99 - GREENHECK REHEAT COIL
UPV	SCR12	PLANT	)1011999 GARDNER DENVER SCREW COMPRE
UPV	SCR10	PLANT	)1011999 GARDNER DENVER SCREW COMPRE
UPV	SCR11	PLANT	)1011999 GARDNER DENVER SCREW COMPRE
UPV	SCR4	PLANT	01011999 SULLAIR SCREW COMPRESSOR
UPV	SCR9	PLANT	01011999 SULLAIR SCREW COMPRESSOR
UPV	SCR3	VMF	01011999 SULLAIR SCREW COMPRESSOR
UPV	SCR2	PLANT	01011999 SULLAIR SCREW COMPRESSOR
UPV	SCR1	PLANT	01011999 SULLAIR SCREW COMPRESSOR
UPV	SCR8	PLANT	01012012 SULLAIR SCREW COMPRESSOR
UPV	SCR5	PLANT	)6201998 GARDNER DENVER SCREW COMPRE
UPV	SCR7	PLANT	6/1/06 - QUINCY AIR COMPRESSOR
UPV	SCR6	PLANT	5/20/97 - GARDNER DENVER AIR COMPRESSOR

	AIRCONDITIONING, HEATING, VENTILATING AND PLUMBING EQUIPMENT	FRE-QUENCY (a)	OPERATING WEEKS PER YEAR (b)	QUANTITY (c)	WORKHRS PER INSP (d)	ANNUAL WORKHOURS (a x b x c x d) (e)
32	PACKAGE UNITS - COMFORT COOLING	ONE (1) TIME PER WEEK	0	0	.03	0.00
33	CONDENSORS (Air cooled or evaporative)		0	0	.04	0.00
34	FANS (Centrifugal Over 15 H.P.)		0	0	.03	0.00
35	FANS PROPELLOR (24 inches or larger)		0	0	.03	0.00
36	SUMP PUMPS		0	0	.05	0.00
37	AIR HANDLERS (Automatic-remote start, stop)		0	0	.06	0.00
38	FIRE PUMPS		0	0	.40	0.00
39						

SUMMARY	40. TOTAL ANNUAL WORKHOURS (Col. e)	41. MINOR ADJUSTMENT (10% of ITEM 40)	42. ANNUAL TRAVEL TIME	43. TOTAL WORKHOURS (Items 40, 41 & 42)
	0.00	0.00		0.00

	ELEVATOR - EQUIPMENT		(a)	(b)	(c)	(d)	(e)
44	ELEVATOR MACHINE ROOM	6 to 8 Cars	ONE (1) TIME PER WEEK	0	0	1.0	0.00
45		4 to 5 Cars		0	0	.65	0.00
46		2 to 3 Cars		0	0	.40	0.00
47		Singe Car		0	0	.25	0.00
48							

SUMMARY	49. TOTAL ANNUAL WORKHOURS (Col.e)	50. MINOR ADJUSTMENT	51. ANNUAL TRAVEL TIME	52. TOTAL WORKHOURS (Items 49, 50 & 51)
	0.00	0.00		0.00

	ELECTRICAL SYSTEMS		(a)	(b)	(c)	(d)	(e)
53	BATTERY SYSTEMS (Volts)	24	ONE (1) TIME PER WEEK	0	0	.08	0.00
54		48		0	0	.16	0.00
55		120		0	0	.33	0.00
56	MAIN CUBICLE ROOMS			0	0	.08	0.00
57	TRANSFORMER VAULTS			0	0	.06	0.00
58	SWITCHBOARD ROOMS (Power)			0	0	.05	0.00
59							

SUMMARY	60. TOTAL ANNUAL WORKHOURS (Col.e)	61. MINOR ADJUSTMENT (10% of ITEM 60)	62. ANNUAL TRAVEL TIME	63. TOTAL WORKHOURS (Items 60, 61 & 62)
	0.00	0.00		0.00

	MISCELLANEOUS EQUIPMENT	(a)	(b)	(c)	(d)	(e)
64	PORTABLE FIRE EXTINGUISHERS	1/mo	0	0	0.02	0.00
65	EMERGENCY LIGHTS	1/mo	0	0	0.02	0.00
66						

SUMMARY	67. TOTAL ANNUAL WORKHOURS (Col.e)	68. MINOR ADJUSTMENT (10% of ITEM 67)	69. ANNUAL TRAVEL TIME	70. TOTAL WORKHOURS (Items 67, 68 & 69)
	0.00	0.00		0.00

71. GRAND TOTAL (Items 13 + 31 + 43 + 52 + 63 + 70)	72. PREPARED BY	
20.08	DATE	SIGNATURE

eWHEP Version 1.0
January 11 2019

U.S. POSTAL SERVICE
ANNUAL BUILDING EQUIPMENT OPERATING AND MAINTENANCE WORKHOUR SUMMARY

STAFFING PACKAGE APPROVAL DATE
May 16, 2018

BUILDING	CITY	STATE	GROSS BLDG SQUARE FEET	NET INTERIOR SQUARE FEET	
				POSTAL	NON-POSTAL
MANCHESTER NH PDC	MANCHESTER	NH	254641	253520	0

STATION/BRANCH	ANNUAL WORKHOUR REQUIREMENTS									
	PREVENTIVE MAINTENANCE		EQUIPMENT OPERATION			CORRECTIVE MAINTENANCE	MISC	SPACE ADJUSTMENT	NON-POSTAL FUNDED	TOTAL ANNUAL WORKHOURS
(b)	PS 4896A STD (c)	PS 4896 LOCAL (d)	PS 4894 STD (e)	PS 4895 STD (f)	PS 4896 LOCAL (g)	[X] STD [X] LOCAL (h)	(10% of c thru h) (i)	[X] STD [X] LOCAL (j)	(k)	(Columns c thru k) (l)
MAN-BEDFORD FSTA	1.00	0.00	3.74	0.00	0.00	2.00	0.67	2.00	0.00	9.41
MAN-DOWNTOWN FSTA	1.40	0.00	4.80	0.00	0.00	5.00	1.12	10.00	0.00	22.32
MAN-HOOKSETT FSTA	3.00	0.00	11.22	0.00	0.00	10.00	2.42	10.00	0.00	36.64
MAN-SOUTH DDU STA	75.10	0.00	19.40	0.00	0.00	10.00	10.45	15.00	0.00	129.95
MAN-WEST DDU STA	17.30	0.00	8.27	0.00	0.00	5.00	3.06	5.00	0.00	38.63
MANCHESTER GOFFS FALLS ROAD WAREHOUSE	157.03	0.00	5.37	0.00	0.00	5.00	16.74	5.00	0.00	189.14
MANCHESTER VMF	378.16	0.00	86.15	0.00	0.00	35.00	50.71	55.00	0.00	612.82
TOTAL ALL STATION / BRANCHES	632.99	0.00	138.95	0.00	0.00	72.00	85.17	102.00	0.00	1038.91

4896-A Supplement Roof Worksheet

PACKAGE APPROVAL DATE

May 16, 2018

Roof setup	Outside Bldg Walls	Inside Celing & Walls	Roof Permi.	Gutters	Expanion / Control Joints	Roof Penetrations	Roof Drains	Roof Mat	Total Roof Hours

STAFFING PACKAGE APPROVAL DATE
May 16, 2018

U.S. POSTAL SERVICE
ANNUAL BUILDING EQUIPMENT OPERATING AND MAINTENANCE WORKHOUR SUMMARY

BUILDING	CITY	STATE	GROSS BLDG SQUARE FEET	NET INTERIOR SQUARE FEET	
MANCHESTER NH PDC	MANCHESTER	NH	254641	POSTAL 254641	NON-POSTAL 0

LINE NO.	TYPE OF WORK	ANNUAL WORKHOUR REQUIREMENTS									
		PREVENTIVE MAINTENACE		EQUIPMENT OPERATION			CORRECTIVE MAINTENANCE	MISC (10% of c thru h)	SPACE ADJUSTMENT	NON-POSTAL FUNDED	TOTAL ANNUAL WORKHOURS (Columns c thru k)
		PS 4896A STD	PS 4896 LOCAL	PS 4894 STD	PS 4895 STD	PS 4896 LOCAL	☐ STD ☒ LOCAL		☐ STD ☒ LOCAL		
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)	(k)	(l)
1	'A' GUIDES - HVAC	1245.15	0.00	20.08	185.00	0.00		145.02			1595.25
2	'E' GUIDES - ELECTRICAL	611.34	0.00	0.00		0.00		61.13			672.47
3	'L' GUIDES - ELEVATORS	0.00	0.00	0.00		0.00		0.00			0.00
4	'P' GUIDES - PLUMBING	304.37	17.60	0.00		0.00		32.20			354.17
5	'M' GUIDES - MISCELLANEOUS	679.80	0.00	0.00		0.00		67.98			747.78
6	TRAVELING OPERATING ROUTES			627.02				62.70			689.72
7	CORRECTIVE / SPACE ADJUST						2037.00	203.70	1273.00		3513.70
8	NON-POSTAL WORKHOURS									0.00	0.00
9	SUB-TOTALS	2840.66	17.60	647.10	185.00	0.00					
10	STATIONS & BRANCHES	632.99	0.00	138.95	0.00	0.00	72.00	85.17	102.00	0.00	1031.11
11	GRAND TOTAL	3491.25		971.05			2109.00	657.91	1375.00	0.00	8604.20

REMARKS

(1) 8 WORKHOURS PER 1000 GROSS SQUARE FEET OR AVERAGE ACTUAL

(2) 5 WORKHOURS PER 1000 GROSS SQUARE FEET OR AVERAGE ACTUAL

PREPARED/REVIEWED BY (SR. MAINT. OFFICIAL)		DIVISION APPROVAL	
PRINTED NAME, TITLE AND SIGNATURE	DATE 01/11/2019	PRINTED NAME, TITLE AND SIGNATURE	DATE 01/11/2019